

**MDRA C20 MANUAL of PROCEDURES for INSPECTION of METAL, TUBE, and COMPOSITE  
AMATEUR-BUILT AIRCRAFT, INSPECTION AND TECHNICAL INFORMATION RECORD**

**Section 1.4 FINAL INSPECTION**

**GENERAL**

1. Have all re-inspection and discrepancies noted on previous inspections been rectified? (Y N)
2. Have all cowls, covers, inspection openings, fairings, etc.. been removed to allow access for proper inspection? (Y N)

**FUSELAGE (HULL)**

1. Are all attachment fittings to accepted practice? (Y N)
2. Is all attachment hardware employed and safetied? (Y N)
3. Are there inspection openings for all critical areas? (Y N)
4. Is ventilation and drainage provided? (Y N)
5. Are acceptable fastening methods (glue, rivets, etc\_) employed throughout the structure? (Y N)
6. Are all surfaces protected against environmental deterioration? (Y N)
7. Firewall material and thickness- Correct? Is it sealed? (Y N)

**CONTROL SYSTEMS**

1. Are all controls secured and safetied? (Y N)
2. Are control stops provided? (Y N)
3. Are pulleys of proper diameter for bends involved, suited to cable size, and provided with cable guards? (Y N)
4. Is cable fabrication to accepted practice? (Y N)
5. Has builder access to "go-no-go" gauge to check nicopress sleeves after squeezing? (Y N)
6. 6. Is all hardware throughout systems installed and safetied? (Y N)
7. Is there full throw of all controls with seats occupied and harness secured? (Y N)
8. Are fairleads incorporated which alter cable direction in excess of 3 (three) degrees? (Y N)

**EXITS**

1. Can aircraft be rapidly cleared in the event of an emergency? (Y N)
2. Is there provision for emergency external release of canopy or door? (Y N)
3. Is the external emergency canopy/door release placarded? (Y N)

**WINDSHIELD AND WINDOWS**

1. Are windshield and windows of acceptable materials? (Y N)
2. Are they braced for positive and negative pressure? (Y N)
3. Are they free from distortion to allow proper vision? (Y N)

**BAGGAGE COMPARTMENT**

1. Are walls and floor to specifications? (Y N)
2. Does weight and balance reflect loading of this compartment? (Y N)
3. Are baggage restraints installed? (Y N)

**CABIN / COCKPIT**

1. Instrument and gauge installation and range markings ok? (Y N)
2. Are all primary minimum instruments readily visible to pilot at a single viewing? (Y N)

(No scrolling permitted on glass type displays).

*Note: A standalone magnetic compass is mandatory*

3. Is standalone magnetic compass installed (Y N)
4. Is fire extinguisher properly mounted (metal bracket) and is it accessible with harness secured? (Y N)
5. Are the following placards installed,  
Fireproof Aircraft Identification Plate\_ (Per **CAR 201.01**) (Y N)  
Aerobatics prohibited (Y N)  
Passengers prohibited, (not applicable to imported aircraft) (Y N)  
Amateur built warning (Must be Bilingual) (Y N)  
Compass deviation card (Y N)  
Canopy/door release - Exterior and Interior (Y N)
6. Are seat belts to aeronautical standard (TSO) or equivalent? (Y N)
7. Are seat belts anchored to the primary structure? (Y N)
8. Are weight and balance report figures within design specifications? (Y N)
9. Is the fire extinguisher rated for the type of material used in this aircraft? (Y N)

### **ENGINE INSTALLATION**

1. Are all controls secured and safetied, with no excessive play, and no evidence of binding or interference throughout full travel? (Y N)
2. Is oil tank secured and safetied? (Y N)
3. Is crankcase breather line installed including auxiliary vent opening? (Y N)
4. Is ignition harness to accepted practice and in good condition? (Y N)
5. Are magneto, (electronic ignition) wires sound and is the switch grounded directly to the engine? (Y N)
6. Are cabin and carburetor heat mufflers and hoses to accepted practice and condition? (Y N)
7. Are cabin heat valves made of fireproof material? (Y N)
8. Is carburetor heat provided to accepted practice and condition? (Y N)  
*Note: Carburetor heat mandatory for all Carbs.*
9. Is engine mount free from bends and apparent defects and is attachment hardware in safety? (Y N)
10. Is cowl security, condition and methods of attachment to accepted practice? (Y N)
11. Is the engine ground-strapped directly to the airframe? (Y N)

### **ELECTRICAL SYSTEM**

1. Has the builder used specified type and gauge of wire? (Y N)
2. Are grommets used and is wire secured? (Y N)
3. Are fuses or circuit breakers employed? (Y N)
4. Is battery installation to accepted practice and have provisions been made for venting and spill damage\_ (Y N)
5. Is structure around battery protected against spillage? (Y N)

### **PROPELLER**

1. Is condition and type to accepted practice? (Y N)
2. Are propeller bolts of correct length and in safety? (Y N)
3. Are propeller bolts torqued to manufacturing spec? (Y N)
4. Has propeller track been checked? (Y N)
5. Is spinner fabrication and installation to accepted practice? (Y N)

### **GENERAL**

1. Is pitot tube secure and clear? (Y N)
2. Has pitot and static system been tested for leaks? (Y N)

3. Has pitot-static been calibrated? (Y N)
4. Are sufficient access openings provided for proper servicing and maintenance? (Y N)
5. Are registration markings properly installed, legal size and of sufficient contrast to background colours? (Ref **Std 222.01**) (Y N)
6. Is an approved first aid kit installed and readily available? **CAR 602.60 (1) (h)** (Y N)
7. Is an approved ELT installed? (except Glider, Balloon, Airship or Gyrocopter) **CAR 605.38 (1)** (Y N)
8. Has control rigging and function been checked? (Y N)
9. Have control movements been checked by builder? (Y N)

**NOTE: Builder supplies these data, inspector records them below.**

control	Test conditions	Deflection		Test results	
		Right	Left		
Aileron	Stick neutral	Right	Left	Both ailerons perfectly neutral	(Y N)
	Stick full right	Right	Left	R aileron, full up, L aileron, full down	(Y N)
	Stick full left	Right	Left	R aileron, full down, L aileron, full up	(Y N)
		<b>Deflection</b>			
Elevator	Stick neutral			Both elevators perfectly neutral	(Y N)
	Stick full forward		Down	Both elevators full down	(Y N)
	Stick full aft		Up	Both elevators full up	(Y N)
		<b>Deflection</b>			
Rudder	Pedals neutral			Rudder perfectly neutral	(Y N)
	R pedal full forward	Right		Rudder full right	(Y N)
	L pedal full forward	Left		Rudder full left	(Y N)
		<b>Deflection</b>			
Flaps	Up position			Flaps up and aligned with aileron and flap indicator in up position	(Y N)
	Down position		Down	Flaps down and flap indicator in down position	(Y N)
Spoilers	Down position			Spoilers completely recessed in wings	(Y N)
	Up position			Spoilers fully and equally deployed	(Y N)
Trim		<b>Deflection</b>			
Elevator	Neutral position			Trim aligned perfectly with elevator and trim indicator in neutral position	(Y N)
	Nose up position			Trim full down and trim indicator in nose up position	(Y N)
	Nose down position			Trim full up and trim indicator in nose down position	(Y N)
		<b>Deflection</b>			
Rudder	Neutral position			Trim aligned perfectly with rudder and trim indicator in neutral position	(Y N)
	Full right position			Trim full right and trim indicator in left position	(Y N)
	Full left position			Trim full left and trim indicator in right position	(Y N)
		<b>Deflection</b>			
Aileron	Neutral position			Trim aligned perfectly with aileron and trim indicator in neutral position	(Y N)
	Right wing up			Trim full down and trim indicator in left	(Y N)

		position	
Right wing down	Deg	Trim full up and trim indicator in right position	(Y N)

10. Are all controls and essential equipment easily accessible with harness secured? (Y N)
11. Is cockpit provided with ventilation? (Y N)
12. Seat Strength-Are the seats built to designer's specification? (Y N)

### FLIGHT AND ENGINE CONTROLS

1. Are controls placarded for identification and operation? (Y N)
2. Is operation of all controls smooth throughout their full range? (Y N)
3. Are all controls protected from jamming by foreign objects? (Y N)
4. Is there full throttle control travel to stop on carb or throttle body? (Y N)
5. No binding or jackknifing of cables during full range of throttle movement. (Y N)
6. No binding or rough operation of Mixture full rich to full lean\_ (Y N)
7. Carburetor heat control-full heat, ensure valve is closed and seated. When moved to full cold, ensure valve is fully seated. (Y N)
8. All controls operating in proper direction? (Y N)
9. Fuel Injection- test operation of alternate air supply (Y N)
10. Air Filter - Check for proper installation (Y N)
11. Does Air Box has unsecured hardware in danger of ingestion? (Y N)
12. Does Foam Filter has screen to prevent ingestion? (Y N)

### ENGINE TESTING

Engine Manufacturer \_\_\_\_\_, Model \_\_\_\_\_, Serial Number \_\_\_\_\_

Propeller Manufacturer \_\_\_\_\_, Model \_\_\_\_\_, Serial Number \_\_\_\_\_

Have builder setup aircraft for an engine run-up.

Explain that you will check for the following during run up:

1. Engine start: Hard  Easy
2. Does oil pressure rise immediately? (Y N)
3. Does engine idle smoothly? (Y N)

Have builder apply power and check the following:

4. Are brakes operative and holding the aircraft in position? (Y N)
5. Are the following readings or operations normal:

- Oil temp and pressure
- Cyl head temp
- Exhaust Gas temp
- Cycling of variable pitch prop
- Engine/prop vibration
- Cycle of Carb heat control
- Cycle of Mixture control
- Right and left magnetos, (electronic ignition) OFF- Normal RPM drop
- Momentary ignition switch OFF- test for no live mag, (electronic ignition)

Have engine brought to idle, then shut off.

6. Shut down normal? (Y N)
7. Are there any oil leaks? (Y N)

### FUEL SYSTEM

1. Is selector valve within reach of pilot with harness secured and is it placarded? (Y N)
  2. Are fuel lines to accepted practice, correctly installed, and secured against vibration? (Y N)
  3. Does fuel tank have a finger screen at the outlet? (Y N)
  4. Are all fuel drains located at lowest point in the system with the aircraft at rest? (Y N)
  5. Are fuel drains fitted with positive shut off valves? (Y N)
  6. Are drain overflows clear of all structures? (Y N)
  7. Are the tanks vented? (Y N)
  8. Is the gascolator properly located and equipped with a suitable drain? (Y N)
- Note: ensure no points in fuel lines below gascolator.*
9. Has fuel flow been checked with minimum fuel and at maximum angle of climb? (Y N)
  10. Did Builder record results on MDRA C14- fuel flow report? (Y N)
  11. Tank supports? (Y N)
  12. Is the tank compartment vented? (Y N)
  13. Is fuel gauge installation and operation correct? (Y N)
  14. Is the fuel system bonded? (Y N)
  15. Is the fuel tank protected against chafing? (Y N)

### WING-TAIL SURFACES

1. Are hinges and brackets sound? (Y N)
2. Is all hardware safetied? (Y N)
3. Are all control surfaces including trim tab free of excessive play? (Y N)
4. Are all pulleys properly sized, employed and complete with cable guards? (Y N)
5. Are all fairleads correctly employed? (No change of direction over 3 degrees) (Y N)
6. Do all controls move freely and clearly through their full range of travel? (Y N)
7. Are all external braces, struts, etc. protected against environmental deterioration both internally and externally? (Y N)
8. Are all strut fittings to accepted practice and are end fittings in safety? (Y N)
9. Are struts free from bends and apparent defects? (Y N)
10. Are wire bracing and end fittings to accepted practice and are end fittings in safety? (Y N)

### LANDING GEAR

1. Are attachment fittings per drawings? (Y N)
2. Is all hardware safetied? (Y N)
3. Are brake system components and lines or cables installed and safetied? (Y N)
4. Are wheels and brakes in good condition? (Y N)
5. Are tires sound with good tread? (Y N)
6. Does retraction system appear adequate for positive control and locking? (Y N)
7. Has a retraction test been accomplished? (Y N)
8. Did the inspector witness the retraction test? (Y N)
9. Emergency release (back up). Is pilot able to operate this control with harness fastened? (Y N)

### SKI INSTALLATION

1. Ski Manufacturer \_\_\_\_\_, Model \_\_\_\_\_, Serial Number \_\_\_\_\_
2. Was the installation inspected? (Y N)
3. Is the installation per the drawings? (Y N)
4. Does the weight and balance record reflect the presence of the installed skis? (Y N)
5. Does the ski retraction system appear adequate for positive control and locking? (Y N)
6. Has a retraction test been accomplished? (Y N)

- 7. Did the inspector witness the retraction test? (Y N)
- 8. Emergency release (back up). Is pilot able to operate this control with harness fastened? (Y N)

**SUMMARY, Final Inspection:**

- 1. Is the inspection complete? (Y N)
- Re-inspection of following is required: None


Has builder been notified of your findings? On site?  By Mail?

Date - \_\_\_\_\_ Inspector's Signature \_\_\_\_\_ Print Name \_\_\_\_\_  
yyyy-mm-dd

**End of Section 1.4 Use the space below for notes if required**

